

**PROGRESS UPDATE  
SANITARY SEWER IMPROVEMENTS  
TOWN OF WHITE LAKE, N.C.**

**April 5, 2021**

**PHASE 1 – Sanitary Sewer Improvements (Contract Loan Amount \$2,214,173)**

1. The Contractor has started the sewer main replacement work on Fayetteville Street. The work will continue on to Bladen Street and then to Wilson Street last. Partially closing the streets in the area of the work will be required. Residents in the work areas will be notified by the project team.
2. The sewer main replacement work is expected to be completed by the end of May or early June. This schedule is dependent on the weather conditions.
3. The rehabilitation of the sanitary sewer mains, using the cured-in-place (CIPP) trenchless method, was completed in January. The only work remaining for this scope of work item is the replacement and rehabilitation of the sanitary sewer laterals.

**PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)**

1. The Phase 2 engineering report was approved on July 17, 2020.
2. The bid plans and specifications were submitted to the Division of Water Infrastructure (DWI) and the permitting groups for review and approval.
3. The anticipated approval of the bid package is estimated for February/March 2021.
4. Permits from the NCDOT, NC Department Water Quality and Public Water Supply have been approved.
5. Once the bid package is approved and financing secured, the Phase 2 project will be advertised for bids and move forward with the construction contract. The estimated date for beginning construction on Phase 2 is June/July 2021.