

**PROGRESS UPDATE  
SANITARY SEWER IMPROVEMENTS  
TOWN OF WHITE LAKE, N.C.**

**June 29, 2021**

**PHASE 1 – Sanitary Sewer Improvements (Contract Loan Amount \$2,214,173)**

1. The Contractor has completed the sewer main replacement work for the project. The contractor is testing the system, cleaning up the streets to prepare for the asphalt paving. Completing the rehabilitation of sewer lateral connections and replacing a storm drainage pipe on the WWTP access road are the remaining items.
2. The project is expected to be completed by the end of July.

**PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)**

1. The Phase 2 bid plans and specifications were submitted to the Division of Water Infrastructure (DWI) for final review and approval.
2. The anticipated approval of the bid package is estimated for July 2021.
3. Once the bid package is approved and financing secured, the Phase 2 project will be advertised for bids and move forward with the construction contract. The estimated date for beginning construction on Phase 2 is October 2021.