

**PROGRESS UPDATE  
SANITARY SEWER IMPROVEMENTS  
TOWN OF WHITE LAKE, N.C.**

**August 2, 2021**

**PHASE 1 – Sanitary Sewer Improvements (Contract Loan Amount \$2,214,173)**

1. The Contractor is finishing the final grading of the Fayetteville/Bladen/ Wilson Street areas. The asphalt paving is estimated to be completed the week of August 9<sup>th</sup>.
2. Asphalt paving on William Street is delayed due to completing pavement repairs on White Lake Drive after the summer season and Labor Day holiday weekend.
3. The project is expected to be completed by the end of September.

**PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)**

1. The Phase 2 bid plans and specifications were approved by the Division of Water Infrastructure (DWI) on July 21, 2021.
2. The Town has advertised the project and will be accepting bids on September 8, 2021.
3. After the Town awards the project contingent upon funding approvals, information for the selected contractor will be submitted to DWI for their approval.
4. The estimated date for beginning construction on Phase 2 is November 2021.