

**PROGRESS UPDATE
SANITARY SEWER IMPROVEMENTS
TOWN OF WHITE LAKE, N.C.**

June 3, 2021

PHASE 1 – Sanitary Sewer Improvements (Contract Loan Amount \$2,214,173)

1. The Contractor has completed the sewer main replacement work on Wilson Street and most of Bladen Street. The work will continue on to finish the sewer replacement on Fayetteville Street. Partially closing the streets in the area of the work will be required. Residents in the work areas will be notified by the project team.
2. The sewer main replacement work is expected to be completed by the end of June or early July. This schedule is dependent on the weather conditions.

PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)

1. The Phase 2 bid plans and specifications were submitted to the Division of Water Infrastructure (DWI) for final review and approval.
2. The anticipated approval of the bid package is estimated for July 2021.
3. Once the bid package is approved and financing secured, the Phase 2 project will be advertised for bids and move forward with the construction contract. The estimated date for beginning construction on Phase 2 is October 2021.