

**PROGRESS UPDATE
SANITARY SEWER IMPROVEMENTS
TOWN OF WHITE LAKE, N.C.**

January 5, 2021

PHASE 1 – Sanitary Sewer Improvements (Contract Loan Amount \$2,214,173)

1. Due to the wet weather in December, the contractor's schedule has been delayed. The Contractor will continue the replacement of the water mains on Fayetteville Street, Bladen Street and Wilson Street throughout the month of January.
2. After the water mains are installed and approved, the Contractor will begin the sanitary sewer replacement work on Fayetteville Street, Bladen Street and Wilson Street the first part of February 2021.
3. The work in the Fayetteville/Bladen/Wilson Street area will take 3 to 4 months to complete.
4. The rehabilitation of the sanitary sewer mains, using the cured-in-place (CIPP) trenchless method, is scheduled to begin the week of January 4th and completed by the end of the month.

PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)

1. The Phase 2 engineering report was approved on July 17, 2020.
2. The bid plans and specifications were submitted to the Division of Water Infrastructure (DWI) and the permitting groups for review and approval.
3. The anticipated approval of the bid package is estimated for February/March 2021.
4. Permits from the NCDOT, NC Department Water Quality and Public Water Supply have been approved.
5. Once the bid package is approved and financing secured, the Phase 2 project will be advertised for bids and move forward with the construction contract. The estimated date for beginning construction on Phase 2 is June/July 2021.